

Weekly Report on Physical Progress of BLC under PMAY

26.08.2019

Name of the ULB :	Belpahar Municipality						
			1 st Phase	2 nd Phase	3 rd Phase	4 th Phase	5 th Phase
Total No of DUs	Proposed DUs (as per DPR)	:	256	250	257	351	198
	Verified DUs(as per DUHS)	:	256	250	257	351	198
PMAY MIS	Data Entered	:	242	219	257	200	80
	Beneficiaries attached with DPR	:	242	219	76	152	56
	Work order Issued	:	256 (Revised 178)	162	257	351	
Physical Progress	Layout	:	8	07		10	
	Excavation/Foundation	:	3	28		28	
	Plinth	:	3	12		04	
	Lintel	:	2	15		02	
	Roof Level	:	24	42		02	
	Roof Casting	:	29	24			
	Complete	:	105	14			
	Total Progress	:	61	135			
	Non Started	:	12(lay out 08)	115(07 lay out)		315 (10 (LAYOUT)	
Action taken on SOP for early disposal of Revenue cases	No of cases Identified	:	Nil	Nil		Nil	
	No. of application collected	:	Nil	Nil		Nil	
	No. of cases filed before the Tahasildar	:	Nil	Nil		Nil	
	No of Cases disposed	:	Nil	Nil		Nil	
	No. of ROR issued in the name of Beneficiary	:	Nil	Nil		Nil	
Remarks(Any Issues)							

Central Govt. Share : 1.50 Lakhs

State Govt. Share : 0.50 Lakhs

Beneficiary Share : 1.00 Lakhs

Total Project Cost : 3.00 lakhs

Executive Officer
Belpahar Municipality